



Feasibility Study for Rehabilitation and the
Reconstruction of the Road Link
Between Baku, Tbilisi and Yerevan

Project Progress Report

JULY 2001

CONSORTIUM composed of

KOCKS CONSULT GMBH
Germany

BCEOM
France

FINNROAD LTD.
Finland

represented by **KOCKS CONSULT GMBH**

REPORT COVER PAGES

Project Title	:	Feasibility Study for Rehabilitation and the Reconstruction of the Road Link Between Baku, Tbilisi and Yerevan
Project Number	:	SCR-E/110579/C/SV/WW
Country	:	Armenia, Azerbaijan and Georgia

Local Operator

EC Consultant

Name	:	Road Department of Armenia	KOCKS CONSULT GMBH Consulting Engineers
Address	:	21 Koriun St. Yerevan 375009 ARMENIA	Stegemannstraße 32 - 38 56068 Koblenz GERMANY
Tel. number	:	(+37 42) 582712 or 583106	(+49 261) 1302-0 (operat.) (+49 261) 1302-143 (direct)
Fax number	:	(+37 42) 151830	(+49 261) 1302 - 152
Telex number	:		862807
E-mail	:	ahpiu@netsys.am	transport.ko@kocks-ing.de
Contact person	:	Hakob Petrosyan, Head of Planning Department	Werner P. Weiler, Project Manager
Signatures	:		

Name	:	State Concern AZERAVTOYOL	KOCKS CONSULT GMBH Consulting Engineers
Address	:	72 A, Hadjihekov Street 370010 Baku AZERBAIJAN	
Tel. number	:	(+994 12) 933556	
Fax number	:	(+994 12) 930045	
Telex number	:	142272 YOL	
E-mail	:		
Contact person	:	Nizami Garaisayev, Vice President	
Signatures	:		

Local Operator	EC Consultant
----------------	---------------

Name	:	State Department of Roads	KOCKS CONSULT GMBH Consulting Engineers
Address	:	29a Gagarin Street 380060 Tbilisi GEORGIA	
Tel. number	:	(+995 32) 370666	
Fax number	:	(+995 32) 931177 or 942618	
Telex number	:	212189	
E-mail	:		
Contact person	:	Tamaz Shaishmelashvili, Vice Chairman	
Signatures	:		

Date of report : 30. June 2001

Reporting period : March 2001 until June 2001

Author of report: Werner P. Weiler / Carsten Griese (Kocks Consult GmbH)

EC M & E Team			
	(name)	(signature)	(date)
EC Delegation			
	(name)	(signature)	(date)
TACIS Bureau (Task Manager)			
	(name)	(signature)	(date)

TABLE OF CONTENTS

1. PROJECT SYNOPSIS
2. SUMMARY OF THE PROJECT PROGRESS SINCE THE START
 - 2.1 Commencement of services
 - 2.2 Activities and project progress since the beginning
3. SUMMARY OF THE PROJECT PLANNING FOR THE REMAINDER OF THE PROJECT
4. PROJECT PROGRESS IN REPORTING PERIOD
 - 4.1 Activities during the reporting period March to June 2001
 - 4.2 Utilisation of the study personnel
 - 4.3 Equipment utilised
 - 4.4 Project progress report
 - 4.5 Resource utilisation report
 - 4.6 Output performance report
5. PROJECT PLANNING FOR THE NEXT REPORTING PERIOD
 - 5.1 Planned activities
 - 5.2 Plan of operation for the next period (work programme)
6. ADDITIONAL BROADER PROPOSALS

1. PROJECT SYNOPSIS

Project Title	:	Feasibility Study for Rehabilitation and the Reconstruction of the Road Link Between Baku, Tbilisi and Yerevan
Project Number	:	SCR-E/110579/C/SV/WW
Country	:	Armenia, Azerbaijan and Georgia

Overall objective[s]: Improvement of the road link between Baku, Tbilisi and Yerevan

Project objective[s]: The objective of the project in **Azerbaijan** is to prepare detailed designs with bills of quantities and cost estimates, economic appraisal, environmental impact assessment and preparation of tender documents for the Ujar to Georgian border road section.

In **Armenia** and **Georgia** the objective of the project is to prepare a feasibility study and tender documents for the rehabilitation and reconstruction of deteriorated sections of the road Tbilisi – Yerevan, Tbilisi – Red Bridge, Tbilisi – Marneuli and Tbilisi by-pass, in order to prepare loans by International Financial Institutions.

Planned outputs :

- topographical maps and information on terrain
- assessment of existing road and structure condition
- traffic forecast
- geotechnical evaluation
- environmental impact assessment
- definitions of technical solutions for improvements and rehabilitation
- preliminary cost estimates
- economic appraisal
- detailed engineering designs
- quantity and cost estimates
- pre-qualification and tender documents
- procurement services

Project activities :

- arrangement of logistics (accommodation, office, transport)
- commencement meetings with the recipient institutes
- preparation of contract for co-operation
- study of existing reports and analysing of available materials
- road and bridge condition surveys
- traffic surveys, data analysis and traffic forecast
- topographical surveys, data evaluation and mapping
- geotechnical and material investigations, incl. laboratory testing
- preparation of feasibility studies describing the technical as well as economic requirements and recommendation for the rehabilitation and reconstruction of the project roads
- preparation of detailed engineering designs and tender documents
- presentation of designs, pre-qualification and tender documents
- assistance with tendering
- reporting

Project starting date: 13. December 2000

Project duration: 12 months

2. SUMMARY OF THE PROJECT SINCE THE START

2.1 Commencement of services

The contract for the 'Feasibility Study for Rehabilitation and the Reconstruction of the Road Link between Baku, Tbilisi and Yerevan' was signed on 13th December 2000. Following the signing of the contract, a consortium agreement and a working programme was agreed between the consortium members.

The first activities included the arrangement of the logistics (accommodation, office, transportation, apparatus and instrumentation) of the project. Project offices, within the premises of our local associates, were assigned to the team. Simultaneously, personnel arrangements were made for both the foreign and the local teams, to commence concurrently in the three project countries. Communication links between the project offices, the project coordinator, and the respective Consultant's head offices were established (address, telephone, fax, e-mail).

Commencement meetings with the beneficiaries have been conducted by the Consultant. The general purpose of the meetings were consultation, facilitation, coordination and management of the project. The major particular purpose was to obtain the requirements of the Recipient Institutions, so that the needs of the Beneficiaries could be considered by adapting the work plan, taking into account the activities of other projects, and the requirements of prospective International Financing Institutions (IfI's).

2.2 Activities and project progress since the beginning

The major achievements of the project are:

Armenia

Traffic surveys and forecasts were carried out mainly during February and March. The Consultant noticed that there exists quite a remarkable record of previous & up to date traffic counting results. The Road Authorities are implementing certain traffic counting on monthly basis on 4th and 19th day of every month. There are also records of traffic accidents that have come to the knowledge of the police.

Desk studies for field surveys were carried out during February and March. **Several field reconnaissance visits** have been made starting from January. Specialist and experts have made field reconnaissance visits after commenced their services in the Project.

Topographic surveys were commenced in January.

Road pavement studies such as roughness, surface distress and deflection were mainly carried out during February – March. Pavement structure investigations such as trial pitting, coring and laboratory testing were mainly carried out during February – March.

The **Dynamic Cone Penetration Testing (DCPT)** was decided not to carry out, because the existing alignment will be kept. For measurements of the existing pavement strength FWD testing is adequate. This has been discussed and agreed by the Project Management Meeting with Armenian Roads.

Roughness survey was carried out for the whole length of the road sections involved the Project by using Roadman device in February.

Deflection survey was commenced during March. The survey was carried out only in those sections that are included in the Project and have not been rehabilitated under the WB Loan No. 1. Also the sections Km 127+650 – 135+160 and 136+960 – 152+900 of the Ashtarak – Vanadzor – Stepananvan – Tashir road that already have been designed were not included, anyhow the designs of this section have been revised and updated.

Geotechnical and construction material surveys and studies were commenced during February.

The Project and the Consultant have also maintained close co-operation with World Bank's new Task Manager. The Country Team Leader, during his visits Tbilisi has also visited and introduced Project activities in Traceca and Takis offices in Tbilisi.

Project Management Meetings (6 times) have been arranged regularly on monthly basis. The partner organisation Armenian Roads Department SSCC and other actors involved in this Project are very much committed to the Project.

Azerbaijan

The **traffic survey** programme consisted of manual and automatic traffic counts, and origin – destination surveys by roadside interviews. All surveys have been conducted in February and March 2001. **Traffic predictions** have been made and predicted AADT figures were given for the period 2001 – 2030, by type of vehicle. The traffic study report has been submitted to Azeravtoyol for review and comments.

The **surface distress** survey were carried out in March by visual inspection and the distress data were recorded. Evaluation of the distress data were completed in April.

The programme for the **geotechnical fieldwork** was determined and the activities started accordingly with excavation of trial pits, core drillings and execution of dynamic penetration tests. The geotechnical field works were completed end of June. **Laboratory testing** of soils and material samples are ongoing and will be completed end of July.

Quarries and borrow pits as **construction material** source were investigated and samples have been taken and tested. Random bitumen samples from the manufacturer were tested.

Topographical surveys were commenced in January and for about 200 km of the project road traverse points along the road corridor were established and the detailed survey for the full 4-lane width were carried out. The measurement and data evaluation of the remaining road section will be completed in August.

Falling Weight Deflectometer (FWD) measurements were carried out and the calculation of the residual lifetime and the necessary strengthening of the pavement has been completed.

Available data concerning the existing bridges have been studied and a comprehensive **bridge inspection** were carried out. The assessment of the condition of the existing structures were completed in April.

Hydrological and drainage studies have commenced with the calculation of catchment areas and required run-off capacity. Existing culverts were inspected and records were taken for geometrical data, material of culverts, general structural and hydrological condition.

The **environmental investigation** were carried out with the objective to determine the potential impact of the project. Project related key concerns with regards to impacts of the natural environment, human health and safety were identified. A concept of mandatory and additional measures for impact avoidance and mitigation has been developed.

Preliminary designs for the rehabilitation of the existing carriageway under consideration of an eventual expansion to four lane have been prepared. Quantities were calculated and **cost estimates** have been prepared to the suitable for preliminary design.

Detailed design and **bidding document** has been prepared for the Ganja – Shemkir / Delilier road section according to the World Bank Standard Bidding Document for Smaller Works. (1995). The draft bidding documents have been submitted to Azeravtoyol and World Bank for review.

Georgia

Traffic surveys and forecasts were carried out mainly in February and March. The traffic counts were done on 4 selected stations of the study roads.

Road pavement condition surveys were commenced in March and completed in June.

Bridge condition surveys were completed in April, a comprehensive inventory of works to be done and their classification has been prepared.

Special attention was given to the **Algeti bridge**. The Algeti bridge is located on the road between Tbilisi and the Red Bridge over the river Algeti. This bridge does not correspond to actual load norms and is too narrow. The approach has a steep section of about 10 %. It should be reconstructed.

Saksakhgzaproekti prepared a preliminary study with ideal alignment, that includes about 1 200 m of a new road, a bridge of 139 m length, constructed on the terrain – the river should be than deviated on a length of some 450 m with very large earthworks of more than 500.000 m³.

The Consultant analysed the situation and proposes another variant with the construction of a new bridges close to the actual, that would be about the half of the proposed variant and a total deviation of some 600 m, including correction of two curves. This variant avoids the deviation of the river bed and the volume of the earthworks will be about 10 % of the volume of the preliminary conception of Saksakhgzaproekti.

Topographic works were initiated in March, and will be fully completed at the beginning of July.

Geotechnical surveys with drilling each km and deep drilling in land slide zones were commenced in March and completed in June. The evaluation of field data in the office and **testing of soil samples** in the geotechnical laboratory are ongoing.

The consultant made the research of **material resources**.

The **environmental assessment study** commenced in May and a draft version of the Environmental report has been completed at the end of June.

All field measurements and investigations are completed to 90 % till end of June. All field works data are actually in stage of evaluation - introduced in computer programs and in design stage. Evaluations of field data are proceeding in laboratory and in office.

3. SUMMARY OF THE PROJECT PLANNING FOR THE REMAINDER OF THE PROJECT

Field works and data collection will be completed for the study roads in Armenia, Azerbaijan and Georgia respectively. For the feasibility studies the engineering/technical solutions for rehabilitation and upgrading will be studied and determined and their economic feasibility will be evaluated.

Draft economic evaluation reports for both Azerbaijan and Armenia are due to be completed in early July. The economic evaluation in Georgia will be carried out in late July and August, once all necessary survey data is available.

Detailed engineering design and tender documents for rehabilitation and improvement of the study road section will be completed and submitted.

Procurement services will be provided for pre-qualification and tendering.

After finalising of the engineering designs and tender documents the project completion report will be prepared, which is planned for end of 2001.

4. PROJECT PROGRESS IN REPORTING PERIOD

The project progress is overall proceeding according to the work programme presented in the Inception Report. However, some postponements occurred because of unexpected incidents.

The project activities in Georgia were overshadowed by an attack on the Country Team Leader Yves Atlan. He was injured and robbed on his way home. He spend two days in a hospital in Tbilisi before he repatriated to France for medical cares.

In Azerbaijan the World Bank requested tender documents of the Ganja to Shemkir road section by end of April, which was contingent of the availability of IDA financing for the Ganja to Gazakh road. Substantial re-arrangements of the work programme and time schedule have been made, and this section was given overall priority.

The project achievements so far are largely up to the planned results, but the completion of the feasibility reports are slightly delated.

4.1 Activities during reporting period March to June 2001

At the time of reporting project work is proceeding well and smoothly. All activities were carried out with the local experts of the respective recipient states as on-the-job training.

Field works and data collection for the project roads continued and were completed respectively including:

Armenia

- Collection and evaluation of road surface distress data
- Traffic survey and forecast
- Topographic survey and mapping
- FWD survey and evaluation

- Roughness measurements
- Pavement structure investigation
- Construction material investigation
- Hydrological and drainage survey
- Bridge inspection and assessment
- Environmental assessment

Azerbaijan

- Collection and evaluation of road surface distress data
- Traffic survey and forecast
- Topographic survey and mapping
- FWD survey and evaluation
- Roughness measurements
- Pavement structure investigation
- Construction material investigation
- Hydrological and drainage survey
- Bridge inspection and assessment
- Environmental assessment

Georgia

- Collection and evaluation of road surface distress data
- Traffic survey and forecast
- Topographic survey and mapping
- Pavement structure investigation
- Construction material investigation
- Drainage survey
- Bridge inspection and assessment
- Environmental assessment

The **surface distress survey** was carried out by visual inspection and measurement during spring 2001. The HDM III Manager method was applied. The field team measured the distress data for every one km section in the field, and recorded the data for the following:

- cracks ≤ 3 mm in m
- cracks > 3 mm in m
- alligator cracks in m^2
- potholes in m^2
- patched area in m^2
- settlements/deformations in m^2
- ravelling in m^2
- bleeding in m^2
- rutting in m^2 incl. rut depth average and rut depth deviation

Existing **traffic data** was analysed to deduce additional data required for the study and to design a corresponding survey programme in order to obtain the future average daily flow, which must be accommodated in all involved sections. **Traffic counts** were then executed in February and March 2001 over a short period as a basis for obtaining average daily volumes by vehicle type (two days manual counts in 10 locations). As flows can have weekly variations, seven days automatic directional counts were also carried out. Furthermore, to take account of seasonal variations and obtain a reliable estimate of Annual Average Daily Traffic (AADT) for "Normal" traffic, seasonal adjustment factors were applied.

Forecast increases to this basic data were then carried out, based on projections of the economic activity and taking into account the chosen design period, as well as the effects of diverted and generated traffic from other road and routes.

Possible traffic diversion from parallel roads on the Baku-Tbilisi-Yerevan project required additional investigations. For this purpose, origin-destination surveys were carried out. Estimates of traffic diversion from railways were obtained from the forecasting model prepared within the “Traffic Forecasting and Feasibility Studies project”.

Traffic forecasts were carried out taken account of the responsiveness of traffic to a change in transport costs following road rehabilitation. The road network data and transport costs used within the Traffic Forecasting and Feasibility Studies project have been used for this purpose.

The investigation of the condition of the existing **bridges** was carried out by a comprehensive and detailed inspection of the structures. Further to the bridge condition survey, the repair and/or rehabilitation and new construction measures has been defined and the costs for the proposed measures were estimated.

Topographic surveys were commenced and the existing road centreline, cross sections of the existing carriageway are measured. The survey also included topographical details like existing roads, tracks, drainage structures, buildings etc.

Investigations of **pavement thickness**, sampling and testing of various layers and the consequent evaluation of test results were executed to provide the necessary basic input data for technical and economic analysis and design.

In addition local **material sources** for road construction materials, as aggregates and bitumen have been located, sampled and quality and availability for the utilisation in the project works investigated.

The **Environmental Impact Assessments** have been carried out to evaluate the potential impacts of rehabilitation/reconstruction of the different roads and of the associated mitigation measures. The assessments were conducted in compliance with the local legislation and in accordance with the World Bank’s requirements.

Environmental impacts relating to the rehabilitation of the existing road will the direct physical intrusion on the land within the immediate construction corridor, to health and safety conditions within the works-related human settlements, construction camps and work sites and finally to the extraction, the handling and transport of construction materials.

The analysis of the environmental impacts focused on the following:

- Identification of project-related key concerns with regard to
 - impacts on the natural environment
 - human health
 - human safety
- Compilation of key environmental, health and safety regulations that will be relevant to the proposed project
- Development of a concept of mandatory and additional measures for impact avoidance and impact mitigation
- Identification of additional measures for environmental enhancement

The environmental study are completed for the study roads in Azerbaijan and Georgia, while the study in Armenia will be finalised in July.

Work on the **economic evaluation** tasks of the project commenced in early April. Background data relating to economic evaluation has been collected as well as relevant project documentation, particularly in respect of vehicle operating costs.

The economist Mr Worthington arrived in Baku on 25 April 2001, with the initial task of reviewing the overall approach and programme for the economic evaluation activities. It was decided that he would have overall responsibility for the coordination of the economic evaluation work and for the training aspects. In view of the unfortunate delays in Georgia, it was decided that Mr Arlidge would be responsible for the economic evaluation in Armenia. His specialist knowledge and involvement in the development of HDM 4, which is already being used in Armenia, was also a strong point in favour of this decision. Mr Worthington would be responsible for the economic evaluation in Azerbaijan and as a result of the deferred start to the work in Georgia, it was decided that he would also be responsible for the economic evaluation work in Georgia.

Mr Worthington attended a coordination meeting in Tbilisi During this time he was able to visit the full length of the project sections in Azerbaijan and also the road section Tbilisi-Red Bridge. Meetings were also held with representatives of Saksakhgzaproekti, including the Director, Mr Taliashvili, concerning the data needs for the HDM analysis.

In Armenia initial meetings with Mr Samvel Badalyan, Director of Dorproject Institute, and Mr Hakob Petrosyan, Head of the Planning Department at Armenian Roads SSCC were held to discuss the extent of economic evaluation already carried out on the project sections and the availability of necessary input data. It was agreed that the Consultants would carry out the analysis using HDM III, consistent with the Terms of Reference and in order to achieve overall consistency with economic evaluation carried out in Azerbaijan and Georgia, whereas Mr Petrosyan would carry out the evaluation using HDM 4 and taking account of the Consultants recommendations as appropriate. This would enable a comparison to be made of the output results from the two models.

The Consultants economic evaluation team also met with Mr Robert Nooter from the World Bank Mission on 8 June in Yerevan to discuss issues relating to economic evaluation. Finance was available from the World Bank for the project sections and the detailed design of these sections was needed for the loan to be implemented.

Project Implementation Unit in Azerbaijan

The World Bank's *Azerbaijan Highway Project* aims to provide financing for a first road section from Ganja to the Georgian border road from IDA financial sources. One precondition set by the World Bank is an operational Project Implementation Unit (PIU) prior to the approval of the IDA credit scheduled in June 2001. This condition shall be facilitated in a first phase by the provision of services, training and supplies from the present project, until financing for the PIU becomes available for the further phases under the IDA credit.

In the present reporting period the organisation and structure of the PIU has been set-up with clearly defined lines of responsibilities. Administrative support for the PIU has been provided in the form of office renovation and re-furbishment, salaries and payroll cost, office equipment, supplies and running costs, training, and transport.

Seminars

The relevant expatriate staff members and local experts have commenced and carried out the training concerning engineering and designs, cost estimates and specifications as on the job training during the relevant survey and design activities.

Before the beginning of traffic counts, extensive training was prepared by the traffic expert. A survey manual was prepared and handed over to the enumerators. The training of the enumerators attached importance to the realisation of survey operation and filling the forms.

A seminar on the use of the HDM model was held in Armenia for the staff of Dorproject on Tuesday 12 June.

The seminar comprised a presentation of general concepts of economic evaluation and a comparison of the differences between economic and financial evaluation. Demonstration of the inputs, outputs and operation of the HDM model was presented using a Russian version of HDM Manager. Supporting training information was made available to the participants at the seminar.

4.2. Utilisation of the study personnel

The Consultant's personnel during the reporting period comprised the professional team and assistants in the field and in the office. The study teams are closely instructed and monitored, and controlled by the Country Team Leaders and individual experts of the Consultant.

The Consultant's personnel during the reporting period included:

Name	Assignment	Country
Werner P. Weiler	Project Manager	Study countries
Paul-Marie Ringwald	BCEOM Project Manager	Home office support
Matti Manonnen	Finnroad Project Manager	Home office support
Carsten Griese	Project Coordinator Country Team Leader	Study countries Azerbaijan
John Worthington	Transport Economist	Study countries
Hans Ulrich Zimmermann	Geotechnical and Material Engineer	Azerbaijan
Franz Dieter Klasen	Bridge Engineer	Azerbaijan
Jose Caceras	Economist	Azerbaijan
Erja Vallila	Environmentalist	Armenia, Azerbaijan
Pentti Ruohonen	Country Team Leader Geotechnical and Materials Engineer	Armenia Georgia
Heikki Rautakorpi,	Bridge Engineer	Armenia
Chris Mills	Traffic Engineer	Armenia
Mats Reihe	Pavement Specialist	Armenia
Peter Arlidge	Transport Economist	Armenia
Kalevi Kyllonen	Pavement Specialist	Armenia, Georgia
Yves Atlan	Country Team Leader	Georgia
Tonis Tagger	Bridge Engineer	Georgia
Eric Lancelot	Traffic Engineer	Georgia
Thomas Gros	Environmentalist, Temporary BCEOM representative	Georgia
Marian Kurlanda	Highway Engineer, Acting Country Team Leader	Georgia

The actual working-days are mentioned in the table 'Resource Utilisation Report' of this report.

The following local experts have worked with the Project:

Armenia

Mr. Sevak Afrikyan, Engineer - Road Roughness
Ms. Lucia Avagyan, Computer Expert
Mr. Aram Avetisyan, Survey Group Leader
Mr. Benik Avetisyan, Design Engineers Group Leader
Mr. Samvel Badalyan, Director of Dorproject and Deputy Country Team Leader
Mr. Yuri Badalyan, Project Chief Engineer
Mr. Sergej Chillingaryan, CREDO Software Designer
Ms. Sveta Davtyan, Design Engineer
Mr. Miasnik Ghazaryan, Design Engineer
Ms. Bela Ghoukasyan, Economist – Cost Estimation
Mr. Valerij Hairapetyan, Design Engineer
Mr. Henzel Hakobyan, Surveyor
Ms. Klara Hakobyan, Design Engineer - Artificial constructions
Mr. Stepan Hakobyan, Design Engineer
Mr. Davit Hovsepyan, Expert in Road Roughness-Roadman, Hardness-FWD, HDM
Mr. Ashot Karapetyan, Design Engineer
Mr. Pavel Makinyan, Geologist Engineer
Mr. Hrant Martirosyan, Surveyor
Mr. Rudik Martirosyan, Surveyor
Mr. Vigen Matnishyan, Bridge and Structure Engineer
Mr. Robert Melkonyan, Design Engineer
Mr. Armen Mouradyan, Computer Designer
Ms. Siranush Muradyan, Environmentalist – flora and fauna Specialist
Ms. Natela Petrosyan, Traffic and Accident Expert
Mr. Avag Matevasyan, Core Drilling Team Leader
Mr. Anania Safaryan, Engineer – Economist

Azerbaijan

Mr. Hajjali Tahmazov, Director SRC
Mr. Hijan Valehov, Senior Highway Engineer and Local Team Leader
Mr. Sabir Safarov, Senior Bridge Engineer
Mr. Nizami Gasimov, Bridge Engineer
Mr. Ruslan Mamedov, Surveyor
Mr. Mohubbat Yusifov, Surveyor
Mr. Adalad Amirov, Surveyor Assistant
Mr. Tofiq Kazimov, Surveyor Assistant
Mr. Kasai Najafov, Surveyor Assistant
Mr. Azer Gasimov, Surveyor Assistant
Mr. Isa Baharchinov, Senior Geotechnical and Material Engineer
Mr. Safar Pashayev, Geotechnical and Material Engineer
Mr. Musa Baharchinov, Geotechnical Engineer
Mr. Tengiz Orugov, Geotechnical Engineer
Mr. Yusif Yusifov, Laboratory Engineer
Mr. Majnun Valiyev, Laboratory Engineer
Mr. Gunduz Mehtiyev, Highway Engineer (Road Condition Survey)
Mr. Malik Nurullayev, Traffic Engineer
Mr. Sadig Mutallimov, Highway and Traffic Engineer
Mr. Aliaga Dibirov, Drainage Engineer

Mr. Zahid Nazarov, CAD Engineer
Mr. Rufad Guliyev, CAD Engineer
Ms. Zenab Zakiyeva, Quantity Surveyor
Mr. Elchin Sultanov, Environmental Expert

Georgia

Mr. Tali Taliashvili, Director Saksakhzaproekti Ltd (Design Institute)
Mr. Nodar Nozadze, Surveyor
Mr. Demari Chichinadze, Traffic Engineer
Mr. Vladimir Jikia; Senior Highway Engineer
Mr. Revaz Chikovani; Senior Bridge Engineer
Mr. Shota Utmelidze; Senior Surveyor
Mr. Tengiz Butkhuzi, Senior Surveyor
Mr. Irakli Tsertsvadze, Material Engineer.
Mr. Ramaz Nebieridze, Geotechnical Engineer
Mr. Boris Ivasenko, Bridge Engineer
Mr. Jemal Kartoziya; Bridge Engineer
Mr. Dodo Goderdzishvili, CAD Bridge Engineer
Mr. Dima Loginov, CAD Bridge Engineer
Ms. Tamara Samkharadze; CAD Bridge Engineer
Mr. Robinzon Bochorishvili Highway Engineer
Mr. Abeli Chachua, Highway Engineer
Mr. Besik Andrazashvili, Highway Engineer
Ms. Natela Kvartskhava, CAD Highway Engineer
Ms. Viktoria Bojadze, CAD Highway Engineer
Ms. Manana Tabatadze, CAD Highway Engineer
Mr. Besik Geliashvili, Surveyor
Mr. David Goglidze, Surveyor
Mr. Nugzar Getsadze, Surveyor
Mr. Demuri Chichinadze Surveyor
Mr. Nodar Sakhvadze, Surveyor
Mr. Levan Khukhunaishvili, Surveyor
Mr. Vaja Salakaia, Surveyor
Mr. Roin Siradze, Drilling Foreman
Mr. Leri Papuashvili, Drilling Foreman
Mr. Otari Hugashvili, Drilling Foreman
Mr. Roin Kavelashvili, Laboratory Engineer
Mr. Juri Kherkeulidze; Drainage Engineer

4.3 Equipment utilised

The equipment listed was utilised for the study during the reporting phase of the project:

Topographical survey equipment

3 nos. Total Stations, Leica/Wild T 1000 and Nikon
Fielddata storage, wireless communication, Notebooks
El. Zeiss Teodolite
Zeiss Level

Traffic survey equipment

Automatic Traffic Counters (ATC), Numetric Hi-star 97

Roughness measurement equipment

TRL Bump Integrator
Merlin Calibration Frame, according TRL
Microwave Trip Meter, Datron M 2 and LCD terminal DAVID
Roadman, Road Surface Monitoring System

Pavement strength survey equipment

Falling Weight Deflectometer (FWD), Phonix MLY 1000
Benkelman Beam

Geotechnical field equipment

TRL Dynamic Cone Penetrometer
Dynamic Cone Penetrometer, version DPL-5 according German standard DIN 4094
Static and dynamic cone penetrometer on GAZ chassis
Core drilling equipment
Drilling machine 1 BC on GAZ chassis
Drilling machine URB 2a/2d on Kamaz chassis
Sampling equipment

Bridge survey and assessment equipment

Concrete strength test apparatus
Reinforcement bar thickness tester
Reinforcement cover thickness tester
Deflection measurement dial gauges

Geotechnical laboratory equipment

Laboratory equipment comprises among others:
CBR compressing test machine according ASTM
Proctor test apparatus
Field ballon-density device (Haas)
Sieve set complete with base pan and top (0,063-63,0) mm
Speedy moisture tester
Automatic cassagrande apparatus
Complete testing equipment to FSU standard

Office equipment

Computers, Printers, Copiers, Fax machines

4.4 PROJECT PROGRESS REPORT

Project title: Feasibility Study for Rehabilitation and the Reconstruction of the Road Link Between Baku, Tbilisi and Yerevan		Project number: SCR-E/110579/C/SV/WW		Country: : Armenia, Azerbaijan and Georgia				Form 2.2, Page:							
Planning period: 01/2001 – 06/2001		Prepared on: 29. June 2001		EC Consultant: Consortium KOCKS CONSULT GMBH – BCEOM – FINNROAD LTD											
Project objectives: Produce bankable feasibility study and tender documents for certain sections between Yerevan – Georgian border															
Armenia		TIME FRAME 2001 (for the project period January 2001 to June 2001) M o n t h s						INPUTS							
		PERSONNEL EC Consultant		PERSONNEL Counterpart		EQUIPMENT AND MATERIAL		OTHER							
No	ACTIVITIES IMPLEMENTED	1	2	3	4	5	6	Planned	Utilised	Planned	Utilised	Planned	Utilised	Planned	Utilised
	Project Management	X X X X	X X X X	X X X X	X X X X	X X X X	X X X X								
A.	Feasibility Study Stage														
1.	Data collection / Review of previous studies	X X X X	X X X X	X X				3 weeks	4 weeks	4 weeks	4 weeks	--	--	1 flight	1 flight
2.	Topographical survey / Pavement cross section survey	XXXX	X X X X	X X X X	X X X	X X X	X X X X	2 weeks	3 weeks	60 weeks	65 weeks	1 Total station, PC, software	1 Total station, PC, software	1 flight	--
3.	Road condition and deflection survey		XXXXX	X X X X	X X X X			4 weeks	4 weeks	40 weeks	40 weeks	1 Roadman, 1 FWD, laboratory equipment	1 Roadman, 1 FWD, laboratory equipment.	1 flight	1 flight
4.	Bridge survey		X X X	X X X		X X		4 weeks	4 weeks	4 weeks	6 weeks	Computers	Computers	1 flight	1 flight
5.	Traffic surveys and forecasts		X X	X X X X	X X	X X		8 weeks	12 weeks	25 weeks	25 weeks	Computers	Computers	3 flight	1 flight
6.	Soils and materials investigation			X X X X	X X X X	X X X X		6 weeks	5 weeks	34 weeks	30 weeks	Laboratory equipment & PC	Laboratory equipment & PC	1 flight	1 flight
7.	Environmental assessment					X	X X X X	5 weeks	8 weeks	8 weeks	8 weeks	Computers	Computers	1 flight	1 flight
8.	Preliminary designs and drawings			X X X X	X X X X	X X X X	X X X X	8 weeks	9 weeks	43 weeks	40 weeks	Computers & soft	Computers & soft	--	--
9.	Preliminary cost estimates				X X	X X X X		3 weeks	4 weeks	8 weeks	10 weeks	Computers	Computers	--	--
10.	Economic analysis						X X X X	9 weeks	10 weeks	20 weeks	4 weeks	Computers & soft	Computer & soft	1 flight	2 flights
B.	Detailed design stage														
11.	Detailed planning and engineering design					X X	X X X X	10 weeks	1 weeks	59 weeks	6 weeks	Computers & soft	Computers & soft	2 flights	--
12.	Quantity calculation and cost estimates							--	--	--	--	Computers & soft	Computer & soft	1 flight	--
13.	Pre – qualification documents							--	--	--	--	Computers	Computers	--	--
14.	Technical specifications & tender documents							--	--	--	--			1 flight	--
15.	Quality assurance issues in Technical specification & tender documents							--	2 weeks	--	3 weeks	--	Computers		
16.	Assistance with tendering	-----	-----	-----	-----	-----	-----	5 weeks	1 week	25 weeks	2 weeks	--	Computers	--	--
----- part time							TOTAL	75 weeks	67 weeks	380 wks.	243 wks.			14 flights	8 flights



Project title: Feasibility Study for Rehabilitation and the Reconstruction of the Road Link Between Baku, Tbilisi and Yerevan	Project number: SCR-E/110579/C/SV/WW	Country: : Armenia, Azerbaijan and Georgia	Form 2.2, Page:
Planning period: 01/2001 - 06/2001	Prepared on: 29. June 2001	EC Consultant: Consortium KOCKS CONSULT GMBH – BCEOM – FINNROAD LTD	

Project objectives: Detailed designs with bill of quantities and cost estimates, economic appraisal, environmental impact assessment and preparation of tender documents for the Ujar to Georgian border road

Azerbaijan		TIME FRAME 2001 (for the project period January 2001 to June 2001) Months						INPUTS							
		1	2	3	4	5	6	PERSONNEL EC Consultant		PERSONNEL Counterpart		EQUIPMENT AND MATERIAL		OTHER	
No	ACTIVITIES IMPLEMENTED							Planned	Utilised	Planned	Utilised	Planned	Utilised	Planned	Utilised
	Project Management / Co-ordination	X X X X	X X X X	X X X X	X X X X	X X X X	X X X X	2 weeks	2 weeks	16 weeks	16 weeks			2 flights	4 flights
A.	FEASIBILITY STUDY STAGE														
1.	Data collection / Review of previous studies	X X X X						4 weeks	4 weeks	8 weeks	8 weeks				
2.	Topographical survey	X X X X	X X X X	X X X X	X X X X	X X X X	X X X X	-	-	104 wks.	104 wks.	2 Total stations, 2 Notebooks	2 Total stations, 2 Notebooks		
3.	Road condition & deflection survey		X X X X	X X	X X X X			12 weeks	12 weeks	40 weeks	40 weeks	1 FWD, 1 Bump Integrator, Trip- meter	1 FWD, 1 Bump Integrator, Trip- meter		
4.	Traffic surveys and forecast							8 weeks	8 weeks	9 weeks	9 weeks	ATC, Axle weight bridge	ATC	2 flights	4 flights
5.	Geotechnical investigations	X X	X X X X	X X X X	X X X X	X X X X		18 weeks	18 weeks	107 wks	107 wks	Drilling Equip- ment, DCP, Laboratory equip	Drilling Equip- ment, DCP, Laboratory equip		
6.	Hydrological and drainage studies			X X X X	X X X X	X X X X		2 weeks	2 weeks	21 weeks	21 weeks	PC, CAD Prog.	PC, CAD Prog.		
7.	Environmental assessment			X X X X				4 weeks	5 weeks	13 weeks	10 weeks				
8.	Preliminary designs & drawings			X X X X	X X X X	X X X X	X X X X	16 weeks	16 weeks	36 weeks	36 weeks				
9.	Preliminary cost estimates				X X	X X X X	X X	2 weeks	2 weeks	8 weeks	8 weeks				
10.	Economic appraisal				X X	X X X X	X X X X	8 weeks	6 weeks	13 weeks	-			1 flight	1 flights
B.	DETAILED DESIGN STAGE														
11.	Additional soil and material sur-veys						X X X X	4 weeks	4 weeks	24 weeks	24 weeks				
12.	Detailed engineering design			X X X X	X X X X	X X X X	X X X X	4 weeks	8 weeks	4 weeks	16 weeks	PC, CAD Prog.	PC, CAD Prog.		
13.	Quantity calculation and cost estimates				X X			2 weeks	2 week	3 weeks	3 weeks	PC	PC		
14.	Pre-qualification documents							-	-	-	-				
15.	Technical specifications & tender documents				X X X			3 weeks	3 weeks	6 weeks	6 weeks			1 flights	1 flights
16.	Assistance with tendering	-----	-----	-----	-----	-----	-----								
	----- part time														
	TOTAL							89 weeks	92 weeks	408 wks.	408 wks.				



Project title: Feasibility Study for Rehabilitation and the Reconstruction of the Road Link Between Baku, Tbilisi and Yerevan	Project number: SCR-E/110579/C/SV/WW	Country: : Armenia, Azerbaijan and Georgia	Form 2.2, Page:
Planning period: 01/2001 - 06/2001	Prepared on: 29. June 2001	EC Consultant: Consortium KOCKS CONSULT GMBH – BCEOM – FINNROAD LTD	

Project objectives: Produce bankable feasibility study and tender documents for the Tbilisi bypass, Tbilisi – Marneuli and Tbilisi – Georgian border (Red Bridge) road

GEORGIA		TIME FRAME 2001 (for the project period January 2001 to June 2001) Months						INPUTS								
		1	2	3	4	5	6	PERSONNEL EC Consultant		PERSONNEL Counterpart		EQUIPMENT AND MATERIAL		OTHER		
No	ACTIVITIES IMPLEMENTED							Planned	Utilised	Planned	Utilised	Planned	Utilised	Planned	Utilised	
	Project management	X X X X	X X X X	X X X X	X X X X	X X X X	X X X X	--	--	10 weeks	10 weeks	Computers	Computers			
A.	FEASIBILITY STUDY STAGE															
1.	Data collection / Review of previous studies							3 weeks	3 weeks	4 weeks	4 weeks					
2	Topographic field survey and data evaluation			X X X X	X X X X	X X X X	X X X X	1 week	1 week	40 weeks	93 weeks	Cars, topographical equi.ment	Cars, topographical equi.ment			
3a	Geotechnical field survey			X X X X	X X X X			2 weeks	1 week	15 weeks	29 weeks	Drilling machines, cars	Drilling machines, cars			
3b	Geotechnical data evaluation and laboratory testing			X X X X	X X X X	X X X X	X X X X	4 weeks	1 week	15 weeks	15 weeks	Laboratory	Laboratory			
4a	Road condition survey				X X X X	X X X X		4 weeks	1 week	6 weeks	6 weeks	Cars, dig. Camera	Cars, dig. Camera			
5	Material sources survey				X X X X	X X X X		1 week	1 week	5 weeks	5 weeks	Cars, computers	Cars, computers			
6	Traffic survey and forecast		X X X X	X X X X				8 weeks	8 weeks	25 weeks	25 weeks	Cars, computers	Cars, computers			
7	Bridge and structure survey				X X X X	X X X X		3 weeks	2 weeks	15 weeks	15 weeks	Car, computer	Car, computer			
8	Environmental assessment					X X X X	X X X X	4 weeks	6 weeks	8 weeks	8 weeks	Computers, off. Equipment	Computers, off. Equipment			
9	Preliminary design and drawings, cost estimates						X	13 weeks	1 week	53 weeks	14 weeks	Computers, off. Equipment	Computers, off. Equipment			
10	Economic analysis						X	9 weeks	0.2 week	20 weeks	1 week	Computer	Computer			
B.	Detailed design stage															
11.	Detailed planning and engineering design							2 weeks	--	12 weeks	--	Computers	Computers			
12.	Quantity calculation and cost estimates							--	--	--	--					
13.	Pre – qualification documents							--	--	--	--					
14.	Technical specifications & tender documents							--	--	--	--					
15.	Assistance with tendering							1 week-	--	2 weeks	--					
----- part time								TOTAL	55 weeks	25 weeks	230 wks.	215 wks				

4.5 RESOURCE UTILISATION REPORT

Project title: Feasibility Study for Rehabilitation and the Reconstruction of the Road Link Between Baku, Tbilisi and Yerevan		Project number : SCR-E/110579/C/SV/WW		Country : : Armenia, Azerbaijan and Georgia		Form 2.3, Page:
Planning period : 01/2001 - 07/2001		Prepared on : 29. June 2001		EC Consultant : Consortium KOCKS CONSULT GMBH – BCEOM – FINNROAD LTD		
Project objectives: Produce bankable feasibility study and tender documents for certain sections between Yerevan – Georgian border, Tbilisi bypass, Tbilisi – Marneuli and Tbilisi – Georgian border (Red Bridge) road, and Detailed designs with bill of quantities and cost estimates, economic appraisal, environmental impact assessment and preparation of tender documents for the Ujar to Georgian border road						
RESOURCES/INPUTS	TOTAL PLANNED	PERIOD PLANNED	PERIOD REALISED	TOTAL REALISED	AVAILABLE FOR REMAINDER	
PERSONNEL						
Project Director/Manager, Kocks Consult	44 working-days	25 working-days	25 working-days	25 working days	19 working-days	
Project Manager/Home Office Support, BCEOM	11 working-days	5 working-days	5 working-days	5 working-days	6 working-days	
Project Manager/Home Office Support, Finnroad	11 working-days	5 working-days	5 working-days	5 working-days	6 working-days	
Project Coordinator/Team Leader Azerbaijan	229 working-days	132 working-days	132 working-days	132 working-days	103 working-days	
Country Team Leader Armenia/ Geo. & Mat. Eng.	160 working-days	96 working-days	96 working-days	96 working-days	64 working-days	
Country Team Leader Georgia	130 working-days	88 working-days	27 working-days	27 working-days	103 working-days	
Traffic Engineer Armenia	44 working-days	44 working-days	44 working-days	44 working-days	--	
Traffic Engineer Azerbaijan	42 working-days	42 working-days	42 working-days	42 working-days	--	
Traffic Engineer Georgia	44 working-days	44 working-days	44 working-days	44 working-days	--	
Bridge Engineer Armenia	39 working-days	22 working-days	22 working-days	22 working-days	17 working-days	
Bridge Engineer Azerbaijan	88 working-days	44 working-days	44 working-days	44 working-days	44 working-days	
Bridge Engineer Georgia	44 working-days	22 working-days	11 working-days	11 working-days	33 working-days	
Environmentalist Armenia/Azerbaijan	44 working-days	44 working-days	44 working-days	44 working-days	--	
Environmentalist Georgia/BCEOM respresent.	22 working-days	22 working-days	30 working-days	30 working-days	- 8 working-days	
Pavement Specialist Armenia	44 working-days	22 working-days	10 working-days	10 working-days	34 working-days	
Pavement Specialist Azerbaijan	51 working-days	44 working-days	--	--	51 working-days	
Pavement Specialist Georgia	39 working-days	19 working-days	1 working-day	1 working-day	38 working-days	
Geotechnical and Materials Engineer Azerbaijan	88 working-days	44 working-days	116 working-days	116 working-days	- 28 working-days	
Geotechnical and Materials Engineer Georgia	44 working-days	22 working-days	22 working-days	22 working-days	22 working-days	
Transport Economist Armenia	33 working-days	33 working-days	28 working-days	28 working-days	5 working-days	
Transport Economist Azerbaijan	44 working-days	44 working-days	34 working-days	34 working-days	10 working-days	
Transport Economist Georgia	33 working-days	33 working-days	1 working-day	1 working-day	32 working days	
Procurement Specialist Armenia	22 working-days	--	--	--	22 working-days	
Procurement Specialist Azerbaijan	22 working-days	--	--	--	22 working-days	
Procurement Specialist Georgia	22 working-days	--	--	--	22 working-days	
Local Experts Armenia	1944 working-days	1150 working-days	1235 working-days	1235 working-days	709 working-days	
Local Experts Azerbaijan	3272 working-days	1925 working-days	1960 working-days	1960 working-days	1312 working-days	
Local Experts Georgia	2334 working-days	1150 working-days	1078 working-days	1078 working-days	1256 working-days	
Sub-total	1394 working-days / EU Exp. 7550 working-days/Local Exp	896 working-days / EU Exp. 4225 working-days/Local Exp	783 working-days / EU Exp. 4273 working-days/Local Exp	783 working-days / EU Exp. 4273 working-days/Local Exp	611 working-days / EU Exp. 3277 working-days/Local Experts	

RESOURCES/INPUTS	TOTAL PLANNED	PERIOD PLANNED	PERIOD REALISED	TOTAL REALISED	AVAILABLE FOR REMAINDER
EQUIPMENT AND MATERIAL					
Total stations with accessories	3 Total stations	3 Total stations	3 Total stations	3 Total stations	Equipment is available for project
Automatic traffic counters	1 ATC	1 ATC	1 ATC	1 ATC	
Axle Weighbridge	2 Axle Weighbridges	2 Axle Weighbridges	--	--	
Roadman & Merlin calibration frame	1 set	1 set	1 set	1 set	Equipment is available for project
TRL Bump Integrator & Merlin calibration frame	2 sets	2 sets	1 set	1 set	Equipment is available for project
Falling Weight Deflectometer (FWD)	2 FWD	2 FDW	2 FDW	2 FDW	
Core drilling & sampling equipment	3 sets	3 sets	3 sets	3 sets	Equipment is available for project
Dynamic cone penetrometer	3 DCP's	3 DCP's	2 DCP's	2 DCP's	
Geotechnical laboratory equipment	3 sets	3 sets	3 sets	3 sets	Equipment is available for project
Office equipment	3 sets	3 sets	3 sets	3 sets	Equipment is available for project
Sub-total					
OTHER INPUTS					
Sub-total					
	TOTAL				

4.6 OUTPUT PERFORMANCE REPORT

Armenia

Project title : Feasibility Study for Rehabilitation and the Reconstruction of the Road Link Between Baku, Tbilisi and Yerevan		Project number: SCR-E/110579/C/SV/WW		Country : Armenia, Azerbaijan and Georgia		Form 2.4, Page:	
Prepared on: 29. June 2001				EC Consultant: Consortium KOCKS CONSULT GMBH – BCEOM – FINNROAD LTD			
Output results		Deviation original plan + or - %		Reason for deviation		Comment on constrains & assumptions	
Topographical maps and information of terrain		- 10 %		There may be needed some extra mapping info during the detailed design phase		Reserved for detailed design phase	
Assessment of existing road and structure condition – Reports on FWD, roughness, visual inspection and retaining walls		On schedule					
Bridge survey – Bridge report		On schedule					
Traffic forecast – Traffic survey report		- 10 %					
Axle load survey		-100 %		Additional traffic counts necessary Axle Weighbridge was broken, the Project Management Meeting decided to cancel this survey		The survey report will be revised The Consultant will utilise the existing axle load survey data and info from their earlier relevant projects in Caucasus.	
Geotechnical evaluation		On schedule					
DCPT tests		- 100 %		Because of the lack of the equipment, the survey was replaced by FWD testings		This survey is not needed because keeping in the existing alignment; FWD testing is adequate.	
Environmental impact assessment		- 10 %		Because of postponed time schedule, the report has been delayed for some time		The study report has been received for the commenting and will be finalised Will be finalised in July	
Definitions of technical solutions for improvements and rehabilitation		- 10 %		Time schedule of economic assessment has been delayed			
Preliminary cost estimates		On schedule					
Economic appraisal		-10 %		Delayed completion of necessary input data		Will be finalised at the middle of July	
DETAILED DESIGN							
Detailed engineering designs – Detailed design documents		On schedule				Detailed design phase will be fully commenced after the feasibility study phase only	
Quantity and cost estimates – Estimates to be used in preparing tender documents		On schedule					
Pre-qualification and tender documents – Pre-qualification and Tender Documents		On schedule					
Procurement services – Assistance to AR		On schedule					

Azerbaijan

Project title : Feasibility Study for Rehabilitation and the Reconstruction of the Road Link Between Baku, Tbilisi and Yerevan		Project number: SCR-E/110579/C/SV/WW		Country : Armenia, Azerbaijan and Georgia		Form 2.4, Page:	
Prepared on: 29. June 2001				EC Consultant: Consortium KOCKS CONSULT GMBH – BCEOM – FINNROAD LTD			
Output results		Deviation original plan + or - %		Reason for deviation		Comment on constrains & assumptions	
FEASIBILITY STUDY							
Topographical maps and survey data		-10 %		Detailed design of Ganja – Shemkir road was given overall priority		Precondition for World Bank loan	
Assessment of road and structure condition		Completed					
Assessment of traffic and traffic forecast		Completed					
Geotechnical evaluation		On schedule					
Environmental impact assessment		Completed					
Definitions of technical solutions for improvements and rehabilitation		- 10 %		Detailed design of Ganja – Shemkir road was given overall priority			
Preliminary cost estimates		- 10 %		Detailed design of Ganja – Shemkir road was given overall priority			
Economic appraisal		- 10 %		Detailed design of Ganja – Shemkir road was given overall priority			
DETAILED DESIGN							
Engineering designs		+ 10 %		Engineering designs for Ganja – Shemkir road section has been completed			
Quantity and cost estimates		+ 10 %		Quantity and cost estimates for Ganja – Shemkir has been prepared			
Pre-qualification documents		On schedule					
Draft tender documents		+ 10 %		Draft tender documents of Ganja – Shemkir road section have been completed			
Procurement services – Assistance to Azeravtoyol		On schedule					



Georgia

Project title : Feasibility Study for Rehabilitation and the Reconstruction of the Road Link Between Baku, Tbilisi and Yerevan		Project number: SCR-E/110579/C/SV/WW		Country : Armenia, Azerbaijan and Georgia		Form 2.4, Page:	
Prepared on: 29. June 2001				EC Consultant: Consortium KOCKS CONSULT GMBH – BCEOM – FINNROAD LTD			
Output results		Deviation original plan + or - %		Reason for deviation		Comment on constrains & assumptions	
FEASIBILITY STUDY Topographical maps and survey data Geotechnical works and material sources survey Road condition survey Assessment of traffic and traffic forecast Bridge and structure survey Environmental assessment Preliminary design and drawings Preliminary cost estimates Economic appraisal DETAILED DESIGN Engineering designs Quantity and cost estimates Pre-qualification documents Draft tender documents Procurement services – Assistance to State Road Department		- 8 % - 29 % Completed Completed Completed Completed - 56 % -95 % -95 % On schedule On schedule On schedule On schedule On schedule		Due to the attack and injury of the Team Leader field works are delayed Due to the attack and injury of the Team Leader field works are delayed Delay in field surveys Delay in field surveys Delay in field surveys		Unfortunate incident	

4.7 Constrains

Main constrains in Armenia have been approval of custom & duties and VAT exemption letters by the Tacis National Coordinator. The exemption letter concerning the Project vehicle took 2 months and it was needed lot of extra efforts to settle this issue. There are still 3 letters waiting for approval letters. The same has been also with Armenian visas. The Project staff should get Armenian entry visas free of charge but this system doesn't work at all.

5. PROJECT PLANNING FOR THE NEXT REPORTING PERIOD

5.1 Planned activities

Field surveys will be completed and survey data evaluated. Preliminary designs and cost estimates will be prepared.

The Feasibility Study report will be finalised and translated into Russian language for commenting. Upon final comments on the draft feasibility report the final study report will be prepared.

Detailed engineering designs and tender documents for the selected study roads will be completed and submitted. Technical assistance for procurement services will be provided.

After completion of the engineering designs and tender documents the Project completion report will be prepared.

The main activities for the next reporting period will be:

Armenia

The environmental assessment study and the economic assessment will be finalised and translated into Russian language at the very beginning of the next reporting period.

Minor modifications that may be needed for the Traffic study concerning Armenia will be done.

The retaining wall study will be finalised and translated into Russian language, whereas the visual inspection study and the hydrological study will be translated into English language.

Detailed design activities of the road sections will be continued and finalised. Existing technical specification and conditions of contract will be revised and missing sections will be added. Special attention will be taken to meet the new quality plan and quality issues of the Armenian Roads.

The draft contract documents will be finalised and translated into Russian language for commenting and will be discussed and revised accordingly.

The Consultant has and will participate into the beneficiary organisation's quality plan preparation and quality issues as much as possible from the other Project activities.

Azerbaijan

Continuation of geotechnical laboratory testing of soils and materials samples for the detailed design stage. Evaluation of the testing results.

Preparation of the detailed design for the rehabilitation and upgrading of the road remaining road sections of the Ujar to Georgian border road giving full consideration to environmental and road safety requirements.

Detailed design of new structures respectively for required widening or lengthening of existing bridges.

Calculation of quantities and preparation of cost estimates. Elaboration of tender and construction drawings.

Preparation of tender documents for international competitive bidding according to the procurement policies and rules of the World Bank for these sections

Preparation of separate tender documents for the Tacis financed Shemkir and Gasan Su bridges.

Assistance of Azeravtoyol in all steps of the tendering process.

Georgia

Field works and survey data evaluation will be completed. Preliminary designs will be prepared, quantities calculated and cost estimates will be prepared to the suitable level for preliminary design.

The economic analysis will be carried out and the feasibility study report will be finalised.

According the results of the feasibility study the detailed designs, cost estimates and technical specifications will be prepared.

Tender documents in accordance with the procurement guideline of the World Bank for open tendering will be prepared and submitted. Assistance in the tendering process will be provided.

Seminars

The Consultant will carry out and finalise the remaining training programmes as follows:

The relevant expatriate staff members and local experts will continue and finalise the training concerning engineering and designs, cost estimates and specifications as on the job training during the relevant design activities.

The relevant expatriate staff members and local experts will commence and finalise the training concerning pre-qualification and tender documents and procurement of works partly in the office and partly on the job training during the relevant project activities.

The seminar about the use of HDM is scheduled on 3rd August in Azerbaijan and late August in Georgia.

The proposed activities for the next period are shown for each of the recipient states in the tables below.

5.2 PLAN OF OPERATIONS FOR THE NEXT PERIOD (Work programme)

Project title: Feasibility Study for Rehabilitation and the Reconstruction of the Road Link Between Baku, Tbilisi and Yerevan		Project number: SCR-E/110579/C/SV/WW				Country: Armenia, Azerbaijan and Georgia			Page :		
Planning period : 7/2001 – 12/2001		Prepared on: 29. June 2001				EC Consultant:: Consortium KOCKS CONSULT GMBH – BCEOM – FINNROAD LTD					
Project objectives : Produce bankable feasibility study and tender documents for certain road sections between Yerevan – Georgian border											
Armenia		TIME FRAME						INPUTS			
		2001 (months)						PERSONNEL		EQUIPMENT AND MATERIAL	OTHER
No	ACTIVITIES	7	8	9	10	11	12	EC Consultant	Counterpart		
A.	FEASIBILITY STUDY STAGE										
1.	Data collection / Review of previous studies									Computer 1 flight	
2.	Topographical survey / Pavement cross section survey		XXX						4 weeks	Total station, computers FWD, laboratory	
3.	Road condition & deflection survey	X						1 week	1 week	1 flight	
4.	Bridge survey	XX						1 week	1 week	1 flight	
5.	Traffic surveys and forecast	X						1 week	2 weeks	Computers 1 flight	
6.	Soils and material investigation	XX						1 week	3 weeks	Laboratory & computers 1 flight	
7.	Environmental assessment	XXXX						3 weeks	1 weeks	Computers 1 flight	
8.	Preliminary designs & drawings	XXX						1 weeks	8 weeks	Computers & softw 1 flight	
9.	Preliminary cost estimates	XXX						2 weeks	5 weeks	Computers 1 flight	
10.	Economic appraisal	XXXXX						1 weeks	2 weeks	Computers & sotw 2 flights	
B.	DETAILED DESIGN STAGE										
11.	Detailed planning and engineering design	XXXXX	XXXXX	XXXXX				5 weeks	55 weeks	Computers & softw 3 flights	
12.	Quantity calculation and cost estimates			XX	XXXX			2 weeks	15 weeks	Computers & sotw 1 flight	
13.	Pre-qualification documents			XXXXX				3 weeks	8 weeks	Computers 1 flight	
14.	Technical specifications & tender documents			XX	XXXXX	X		4 weeks	20 weeks	Computers 1 flight	
15.	Quality assurance issues in design, specification & tender documents	-----	-----	-----	-----	-----	-----	4 weeks	17 weeks	Computers	
16.	Assistance with tendering	-----	-----	-----	-----	-----	-----	3 week	18 weeks	Computers	
----- part time								TOTAL	31 weeks	160 weeks	14 flights



Project title: Feasibility Study for Rehabilitation and the Reconstruction of the Road Link Between Baku, Tbilisi and Yerevan		Project number: SCR-E/110579/C/SV/WW				Country: Armenia, Azerbaijan and Georgia			Page :				
Planning period : 7/2001 – 12/2001		Prepared on: 29. June 2001				EC Consultant: Consortium KOCKS CONSULT GMBH – BCEOM – FINNROAD LTD:							
Project objectives: Detailed designs with bill of quantities and cost estimates, economic appraisal, environmental impact assessment and preparation of tender documents for the Ujar to Georgian border road													
Azerbaijan		TIME FRAME						INPUTS					
		2001 (months)						PERSONNEL		EQUIPMENT AND MATERIAL	OTHER		
No	ACTIVITIES	7	8	9	10	11	12	EC Consultant	Counterpart				
2.	Project management / co-ordination	X X X X	X X X X	X X X X	X X X X	X X X X	X X X X	3 weeks	48 weeks		2 flights		
	Topographical Survey												
	- Field survey and data evaluation	X X X X	X X						64 weeks	Total stations, PC			
	- Mapping	X X X X	X X X X						12 weeks	PC			
5.	Geotechnical Investigations												
	- Laboratory testing & data evaluation	X X X X						4 weeks	14 weeks	Laboratory equip.	1 flight		
6.	Hydrological and drainage design	X X X X	X X X X	X				1 week	9 weeks	PC, CAD Prog.			
8.	Preliminary designs	X X X X						1 week	8 weeks	PC, CAD Prog.			
9.	Preliminary quantities & cost estimate	X X X X						1 weeks	4 weeks				
10.	Economic appraisal	X X X X	X					8 weeks	13 weeks		1 flight		
11.	Bridge design	X X X X	X X X X	X X X X				8 weeks	32 weeks	PC, CAD Prog.	1 flight		
12.	Road and pavement design	X X X X	X X X X	X X X X				12 weeks	32 weeks	PC, CAD Prog.	1 flight		
13.	Quantity calculation and cost estimates		X X	X X X X				3 week	6 weeks	PC			
14.	Pre-qualification documents		X X X X					4 week	4 weeks				
15.	Tender documents				X X X X			4 weeks	6 weeks		1 flight		
16.	Assistance with tendering	-----	-----	-----	-----	-----	-----	6 weeks	12 weeks		2 flight		
	Assistance to the PIU	-----	-----	-----	-----			6 weeks	36 weeks		2 flight		
----- part time								TOTAL		61 weeks	300 weeks		11 flights



Project title: Feasibility Study for Rehabilitation and the Reconstruction of the Road Link Between Baku, Tbilisi and Yerevan	Project number: SCR-E/110579/C/SV/WW	Country: Armenia, Azerbaijan and Georgia	Page :
Planning period : 7/2001 – 12/2001	Prepared on: 29. June 2001	EC Consultant: Consortium KOCKS CONSULT GMBH – BCEOM – FINNROAD LTD:	

Project objectives : Produce bankable feasibility study and tender documents for the Tbilisi bypass, Tbilisi – Marneuli and Tbilisi – Georgian border (Red Bridge) road

Georgia		TIME FRAME						INPUTS				
		2001 (months)						PERSONNEL		EQUIPMENT AND MATERIAL	OTHER	
No	ACTIVITIES	7	8	9	10	11	12	EC Consultant	Counterpart			
A.	FEASIBILITY STUDY STAGE											
1.	Data collection / Review of previous studies	X X	X X	X X				1 week	8 weeks			
2.	Topographical survey / Pavement cross section survey	X X						1 week	20 weeks	Topo instruments, computers, cars		
3.	Road condition & deflection survey	X X						1 weeks	11 weeks	Digital camera, Benkelman beam, cars		
5.	Bridge & structure investigation	X X X X	X X X X	X X X X				2 weeks	36 weeks	Computers		
6.	Soils and material investigation	X X X X						1 weeks	7 weeks	Laboratory		
7.	Environmental assessment	X X										
8.	Preliminary designs & drawings	X X X X	X X X X					2 weeks	21 weeks	Computers		
9.	Preliminary cost estimates	X X X X	X X					6 weeks	2 weeks	Computers		
10.	Economic appraisal	X X X X	X X						12 weeks	Computers		
B.	DETAILED DESIGN STAGE											
11.	Detailed planning and engineering design			X X X X				1 weeks	52 weeks	Computers		
12.	Quantity calculation and cost estimates			X X X X				1 week	14 weeks	Computers		
13.	Pre-qualification documents			X X X X				2 weeks	10 weeks			
14.	Technical specifications & tender documents				X X X X	X X X X		2 weeks	8 weeks	Computers		
15.	Assistance with tendering							4 weeks	25 weeks			
----- part time												
							TOTAL	24 weeks	226 weeks		11 flights	

6. ADDITIONAL BROADER PROPOSALS

The Consultant wants to raise the following additional proposals for future funding:

Quality Plan in Armenia

The Project has supported closely the development of the first Quality Plan for the Armenian Roads. The Armenian Roads is preparing its first Quality Plan on the support and request of the World Bank. The quality plan is very important tool for the Armenian Roads to upgrade quality of their design, construction, maintenance and contraction activities to reach better final product being rehabilitated / reconstructed / new constructed and properly maintained roads.

This has required and will require more time input from the Consultant. During the design work, more detailed topographic surveys are needed and more detailed design will be needed.

Rainwater drainage systems in Stepanavan, Tashir and Vanadzor (Armenia)

The drainage systems in towns Stepanavan, Tashir and Vanadzor towns will need extra survey and design work in case the beneficiary organisation will determine piped rainwater drainage systems. The Consultant has assumed that normal surface rainwater collection methods would be enough for the Client and no piping systems would be needed.